



ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Dec	Qtr 1, 2019	Feb	Mar	Qtr 2, 2019	May	Jun	Qtr 3, 2019	Aug	Sep	Qtr 4, 2019	Nov	Dec	Qtr 1, 2020	Feb	Mar	Qtr 2, 2020	May	Jun	Qtr 3, 2020	Aug	
86		Misc Exterior Painting	2 days	Fri 3/20/20	Mon 3/23/20	81																						
87		Curbs & Exterior Concrete	5 days	Wed 2/19/20	Tue 2/25/20	71																						
88		Paving (binder course)	2 days	Wed 2/26/20	Thu 2/27/20	87																						
89		Landscaping & Seeding	5 days	Fri 2/28/20	Thu 3/5/20	88																						
90		Wet Sprinkler Finish & Testing	3 days	Fri 3/20/20	Tue 3/24/20	81																						
91		Plumbing Finish & Trim	5 days	Fri 4/10/20	Thu 4/16/20	83																						
92		HvAC Finish & trim	5 days	Mon 3/30/20	Fri 4/3/20	85																						
93		Electrical Finish & Trim	7 days	Fri 4/10/20	Mon 4/20/20	83																						
94		Punch List Work	5 days	Tue 4/21/20	Mon 4/27/20	93																						
95		Final Inspections & Occupancy	5 days	Tue 4/28/20	Mon 5/4/20	94																						
96		92-104 Ojibwa Circle (4 Unit Bldg)	190 days	Tue 9/24/19	Mon 6/15/20																							
97		Foundation & Backfill	15 days	Tue 9/24/19	Mon 10/14/19	67																						
98		Lumber Delivery	5 days	Wed 2/19/20	Tue 2/25/20	71																						
99		Plumbing Underground Rough-In	5 days	Tue 10/15/19	Mon 10/21/19	97																						
100		Concrete Floor Slab	5 days	Wed 2/5/20	Tue 2/11/20	10155-10 days																						
101		Erect Building Shell	30 days	Wed 2/19/20	Tue 3/31/20	71																						
102		Building Membrane Roofing	7 days	Wed 4/1/20	Thu 4/9/20	101																						
103		Closed Cell insulation	5 days	Wed 4/1/20	Tue 4/7/20	101																						
104		Wet Sprinkler Rough-In	5 days	Wed 4/1/20	Tue 4/7/20	101																						
105		Plumbing Rough-In	10 days	Wed 4/1/20	Tue 4/14/20	101																						
106		HvAC Rough-In	10 days	Wed 4/1/20	Tue 4/14/20	101																						
107		Electrical Rough-In	10 days	Wed 4/1/20	Tue 4/14/20	101																						
108		Exterior Masonry	20 days	Mon 4/27/20	Fri 5/22/20	78																						
109		Exterior Metal Panels & Trim	10 days	Mon 5/11/20	Fri 5/22/20	7955+20 days																						
110		Monumental Stairs	4 days	Wed 4/8/20	Mon 4/13/20	103																						
111		Interior Drywall & Finishing	12 days	Wed 4/15/20	Thu 4/30/20	107																						
112		Ceramic & Flooring	20 days	Fri 5/1/20	Thu 5/28/20	111																						
113		Interior Cabinetry & Tops	15 days	Fri 5/1/20	Thu 5/21/20	111																						
114		Interior Doors, Frames, Hdwr	5 days	Fri 5/1/20	Thu 5/7/20	111																						
115		Interior Painting	6 days	Fri 5/1/20	Fri 5/8/20	111																						
116		Misc Exterior Painting	2 days	Fri 5/1/20	Mon 5/4/20	111																						
117		Curbs & Exterior Concrete	5 days	Wed 4/1/20	Tue 4/7/20	101																						
118		Paving (binder course)	2 days	Wed 4/8/20	Thu 4/9/20	117																						
119		Landscaping & Seeding	5 days	Fri 4/10/20	Thu 4/16/20	118																						
120		Wet Sprinkler Finish & Testing	3 days	Fri 5/1/20	Tue 5/5/20	111																						
121		Plumbing Finish & Trim	5 days	Fri 5/22/20	Thu 5/28/20	113																						
122		HvAC Finish & trim	5 days	Mon 5/11/20	Fri 5/15/20	115																						
123		Electrical Finish & Trim	7 days	Fri 5/22/20	Mon 6/1/20	113																						
124		Punch List Work	5 days	Tue 6/2/20	Mon 6/8/20	123																						
125		Final Inspections & Occupancy	5 days	Tue 6/9/20	Mon 6/15/20	124																						
126		Site: Paving (top course) & Striping	5 days	Mon 5/25/20	Fri 5/29/20																							

