



**HAYES**  
CONSTRUCTION SERVICES

<b>REQUEST FOR INFORMATION</b>		Date Issued:	2-8-19
<b>Contractor Bid Phase</b>		Reply Requested by:	
<b>TO:</b> <b>Carmina-Wood-Morris Architects</b> Joe Dorobiala Phone: 716-842-3165 x 107 Email: <a href="mailto:jdorobiala@CWM-AE.COM">jdorobiala@CWM-AE.COM</a>	Request for Information #:	10	
	Project Number:		
	Copy to: Jeff Hayes <a href="mailto:jeff@hayesbuild.com">jeff@hayesbuild.com</a>		
	Number of Pages:		
<b>From:</b> <b>Hayes Construction Services</b> 656 Genesee Street Buffalo NY 14221 <b>Mark Brautlacht</b> Phone: 716-768-0145 Email: <a href="mailto:mark@hayesbuild.com">mark@hayesbuild.com</a>	<b>Project:</b> <b>West End Townhouses</b> <b>Lakefront Blvd.</b> <b>Buffalo, New York</b>		
<b>List documents researched when seeking the information requested.</b>			
<b>SPECIFICATIONS:</b>	<b>DRAWINGS:</b>	<b>OTHER:</b>	
	1/A-600, 3/A-600, 4/ A-402		

**Describe the question or type of information requested:**

Are the roof parapet walls straight per A-601 or are they canted walls per A-402. Detail 3/ A-600 shows EPDM up entire wall & adhered to underside of Roof Blocking. If this is correct, does the wrap continue on the outside face under the wood blocking?

**Response:**

The tall parapet walls indicated on A-400 / A-401 have parapets, the rest do not. EPDM should wrap up the face of the kicker and terminate at the top of the parapet wall. The Weather Barrier on the front façade wraps to the top of the parapet as well. There should be a break in the line separating these two materials.

