



HAYES

CONSTRUCTION SERVICES

REQUEST FOR INFORMATION		Date Issued:	6-12-18
Contractor Bid Phase		Reply Requested by:	
TO: Carmina-Wood-Morris Architects Joe Dorobiala Phone: 716-842-3165 x 107 Email: jdorobiala@CWM-AE.COM		Request for Information #:	14
		Project Number:	
		Copy to: Jeff Hayes jeff@hayesbuild.com	
		Number of Pages:	
From: Hayes Construction Services 656 Genesee Street Buffalo NY 14221 Mark Brautlacht Phone: 716-768-0145 Email: mark@hayesbuild.com		Project: West End Townhouses Lakefront Blvd. Buffalo, New York	
List documents researched when seeking the information requested.			
SPECIFICATIONS:	DRAWINGS:	OTHER:	
	S-100, S-200, S-201		
	S-101,S-202,S-203, S-204		

Describe the question or type of information requested:

1. Are all C-1 columns intended to be full length to underside of the roof, approx. 37 ft. ?
2. Column C-2 is shown on S-202 & S-203 at C/L H-2, but not identified on the column schedule.
3. On the 7-unit plans, (3) columns (C1) are shown along C/L H on S-101 & S-202. These columns are not shown on S-203 & S-204.

Response:

1. C1 columns go to underside of third floor.
2. C2 are HSS5X5X5/16 on top of steel beam.
3. The C1 columns on S202 go from first to second floor.





HAYES

CONSTRUCTION SERVICES



656 Genesee St. ☎ Buffalo NY 14221 ☎ P.716.768.0145 ☎ F.716.235.2610
Jeff@hayesbuild.com ☎ Mindy@hayesbuild.com ☎ www.hayesbuild.com