



# HAYES

## CONSTRUCTION SERVICES

<b>REQUEST FOR INFORMATION</b>		<b>Date Issued:</b>	2-12-19
<b>Contractor Bid Phase</b>		<b>Reply Requested by:</b>	
<b>TO:</b> <b>Carmina-Wood-Morris Architects</b> Joe Dorobiala Phone: 716-842-3165 x 107 Email: <a href="mailto:jdorobiala@CWM-AE.COM">jdorobiala@CWM-AE.COM</a>		<b>Request for Information #:</b>	18
		<b>Project Number:</b>	
		<b>Copy to:</b> Jeff Hayes <a href="mailto:jeff@hayesbuild.com">jeff@hayesbuild.com</a>	
		<b>Number of Pages:</b>	
<b>From:</b> <b>Hayes Construction Services</b> 656 Genesee Street Buffalo NY 14221 <b>Mark Brautlacht</b> Phone: 716-768-0145 Email: <a href="mailto:mark@hayesbuild.com">mark@hayesbuild.com</a>		<b>Project:</b> <b>West End Townhouses</b> <b>Lakefront Blvd.</b> <b>Buffalo, New York</b>	
<b>List documents researched when seeking the information requested.</b>			
<b>SPECIFICATIONS:</b>	<b>DRAWINGS:</b>	<b>OTHER:</b>	
	4 / A 602		

**Describe the question or type of information requested:**

“Under” the roof sheathing (detail 4/A602) and applied to top of roof truss, it shows 5/8” Type “X” gypsum. Is this correct?

**Response:**

This is correct and is part of the requirement for not having roof parapets as indicated in RFI #17.

